

Bailey to Jones Creek Project

Anticipated Schedule

Transmission Line Project Phases	Duration	Start	Finish
Submit Study to ERCOT	COMPLETE	March 2017	March 2017
ERCOT Review of Project	COMPLETE	March 2017	December 2017
Routing Study, Environmental Assessment, and Public Meetings	COMPLETE	June 2017	September 2018
File CCN/PUC Review	12 Months	September 2018	August 2019
PUC Approval		September 2019	September 2019
ROW Activities	12 Months	September 2019	December 2020
Transmission Construction	15 Months	January 2021	April 2022

Acronyms

ERCOT	Electric Reliability Council of Texas
CCN	Certificate of Convenience and Necessity
PUC	Public Utility Commission of Texas
ROW	Right-of-Way