

138kV Zenith – Franz Project Anticipated Schedule

Transmission Line Project Phases	Duration	Start	Finish
Submit Study to ERCOT	COMPLETE	December 2013	December 2013
ERCOT Review of Project	COMPLETE	January 2014	May 2014
Routing Study, Environmental Assessment, and Public Meeting	COMPLETE	May 2014	January 2015
File CCN/PUC Review	COMPLETE	January 2015	January 2016
PUC Approval	COMPLETE	January 2015	January 2016
ROW Activities	COMPLETE	N/A	N/A
Transmission Construction	8 Months	July 2016	February 2017

Acronyms

ERCOT	Electric Reliability Council of Texas
CCN	Certificate of Convenience and Necessity
PUC	Public Utility Commission of Texas
ROW	Right-of-Way