

138 kV Mill Creek Substation Project

Anticipated Project Schedule



Transmission Line Project Phases	Duration	Start	Finish
Routing Study, Environmental Assessment, and Public Meetings	In Progress	October 2022	January 2023
CCN Application Preparation/Filing	4 months	January 2023	April 2023
PUC Approval	12 months	April 2023	April 2024
ROW Activities	8 months	April 2024	December 2024
Transmission Construction	12 Months	August 2024	August 2025

Acronyms

CCN	Certificate of Convenience and Necessity
PUC	Public Utility Commission of Texas
ROW	Right-of-Way